

Fox Point-Bayside Construction Update

Provided by Miron Construction Co., Inc.



NOVEMBER 2023 | Progress Summary

Our construction projects at Bayside Middle School and Stormonth Elementary are progressing in the following areas:

- Gym – Walls are completed and roof joists/decking are being installed.
- District Office – Structural steel framing installation has begun.
- Commons Area – Foundations are complete and underground plumbing/electrical is being installed. Music masonry walls are going up.
- Classrooms – Exterior framing and sheathing is being installed in preparation for roofing installation.
- Stormonth –
 - Attic window replacement began on November 6.
 - Bid day for remaining renovations is November 15 and bids will be awarded in December.



Last gym masonry wall topping out.



On October 9, Dr. Dellutri joined an employee appreciation lunch.



Music masonry wall construction.

Fox Point-Bayside Construction Update

Provided by Miron Construction Co., Inc.



NOVEMBER 2023 | Looking Ahead

- Classrooms – Roof will be installed in November and the area will be enclosed for winter.
- Gym/District Offices – Steel framing and exterior remaining enclosures will follow the classroom wing.
- Commons Area – Music room masonry and elevator shaft will be completed.
- Stormonth – Remaining renovations are scheduled to start in spring 2024.



Concrete deck was poured for the second floor classrooms.



First floor concrete slab being installed.



Steel roof decking installed for second floor classrooms.



Exterior sheathing and window framing for the classroom wing.

Construction Questions? Contact Josh Brzezinski | Project Superintendent | 920-843-2830

