

# Fox Point-Bayside Construction Update

Provided by Miron Construction Co., Inc.



## JULY 2024 | PROGRESS SUMMARY

Our construction projects at Bayside Middle and Stormonth Elementary are continuing to progress. Here is what has been happening:

### Bayside Middle School

#### Happening Now

- Gym – Floor sealing is being cured.
- New District Office – Casework and final finishes are nearing completion.
- Commons Area – Painting is ongoing and kitchen equipment is being installed.
- Classrooms – Punchlist and final touchups are ongoing.



Old Bayside Middle School demolition adjacent to new building.



Painting and sealing of the gym floor is complete.

#### Looking Ahead

- Gym – Stage curtains and partitions will be finished in July.
- New District Office – Ceiling tiles will be dropped.
- Commons – Kitchen equipment installation will be completed and LMC finishes will be installed.
- Classrooms – Furniture is to be placed and installed.
- Site Work – Demolition and regrading is ongoing.



Kitchen equipment installation has started.

**Construction Questions?** Contact Josh Brzezinski | Project Superintendent | Bayside MS | 920-843-2830

# Fox Point-Bayside Construction Update

Provided by Miron Construction Co., Inc.



## Stormonth Elementary School

### Happening Now

- New Conference Rooms – Flooring installation is in progress.
- New Classroom/Health Room – Painting is complete. Casework and ceiling grid installation is wrapping up.
- Classrooms/Bathrooms/Offices – Demolition is nearing completion and mechanical, electrical, plumbing, and fire protection (MEP/FP) rough-ins are ongoing.
- Exterior – Masonry repairs have been completed.



Completing flooring demolition in the cafeteria.



Ongoing demolition in Area C.



Casework installation in the health room has begun.

### Looking Ahead

- New Conference Rooms – Finishing casework installation and dropping ceiling tiles in early July.
- New Classroom/Health Room – Tile installation in the changing room and flooring in the classroom and health room will start in July.
- Classrooms/Bathrooms/Offices – Finishes will be ongoing starting in July.
- Exterior – Door replacement is ongoing.

### Construction Questions?

Contact Derek Fournier | Project Superintendent | Stormonth ES | 920-642-9383

